

Site Supervisor Compliance & Pre-Check Checklist (VIC)

Project: _____
Address: _____
Supervisor: _____
Builder Reg No: _____
Date: _____

1. Pre-Construction / Site Establishment

☐	Approved planning permit
☐	Approved building permit
☐	Stamped drawings on site
☐	Engineering drawings on site
☐	Soil report available
☐	Dial Before You Dig completed
☐	Site safety signage installed
☐	SWMS available
☐	Site amenities installed
☐	Temporary fencing secure
☐	Erosion controls installed
☐	Emergency access maintained

2. Set-Out

☐	Survey set-out certificate
☐	Boundaries confirmed
☐	Setbacks compliant
☐	Finished floor levels verified
☐	Easements identified
☐	Machinery access maintained
☐	Neighbour protection installed

3. Bored Piers / Footings

☐	Engineering approval
☐	Permit conditions met
☐	Correct diameter
☐	Correct depth achieved
☐	Reinforcement installed
☐	Base cleaned
☐	Inspection completed

4. Sewer & Drainage

■	Council approval
■	Plumbing permit
■	Licensed plumber
■	Invert levels confirmed
■	Inspection completed
■	Backfill compacted

5. Slab / Substructure

■	Formwork installed
■	Vapour barrier installed
■	Termite barrier installed
■	Reinforcement tied
■	Setdowns correct
■	Slab square and level
■	Pre-pour inspection passed

6. Framing

■	Layout matches plans
■	Correct timber grade
■	Bracing installed
■	Tie-down complete
■	Openings correct
■	Frame plumb and straight
■	Inspection passed

7. Roofing

■	Trusses installed correctly
■	Bracing installed
■	Fall protection
■	Sarking installed
■	Roof covering stored correctly
■	Insulation installed

8. Cladding / External Envelope

■	Wall wrap installed
■	Window flashings installed

■	Battens installed
■	Fixings compliant
■	Weather seals applied

9. Internal Works & Fit-Out

■	Rough-in approved
■	Insulation compliant
■	Plaster installed
■	Doors fitted
■	Cabinetry installed
■	Hardware installed

10. Waterproofing, Tiling & Kitchen

■	Waterproofing certificate
■	Falls achieved
■	Tile layout approved
■	Kitchen layout confirmed
■	Benchtops installed

11. Painting

■	Surfaces prepared
■	Masking completed
■	Correct paint system
■	Ventilation adequate

12. Final Works & Completion

■	Stormwater approved
■	Gas compliance certificate
■	Driveway completed
■	Landscaping completed
■	All fixtures operational
■	Smoke alarms tested
■	Defects rectified
■	Occupancy permit ready

Supervisor Sign-Off

I confirm that all above checks have been completed in accordance with NCC/BCA and Australian Standards.

Supervisor Name: _____

Signature: _____

Date: _____